

ARISE AFRICA INTERNATIONAL

PROJECT SUMMARY REPORT

PROJECT NAME: BUKALEBA CHILDREN'S CENTER PHASE 1A BABIES RESCUE HOME

PROJECT TYPE: CONSTRUCTION **PROJECT NO. (IF APPLICABLE)** 9076

PROJECT LOCATION: BUKALEBA, UGANDA, EAST AFRICA

PROJECT BUDGET: 237,924,031 (UGS) \$148,703 (USD)

EXPENDITURES TO DATE: 169,297,348 (UGS) \$105,810 (USD)

PROJECT PERCENTAGE COMPLETE (PER BUDGET): 71%

PROJECTED PROJECT COMPLETION DATE: JULY 11TH, 2009

IS PROJECT ON SCHEDULE? NO **IF NOT, HOW FAR BEHIND?** 4-5 WEEKS

PROJECT ACCOMPLISHMENTS (SINCE PREVIOUS REPORTING):

Brick Interior and partition walls complete, Bldg A-1 and A-2, Ring Beams complete, Bldg A-1 and A-2

Plinth foundation walls and backfilling/slab preparation complete Bldg B-1 and B-2 (Nursery School)

Steel Framings Systems in place Bldg A-1 and A-2, Main trusses set Bldg A-2, Remaining trusses partially fabricated

PROJECT CHALLENGES/SETBACKS (SINCE PREVIOUS REPORTING):

Project work was slowed to undergo internal project review. Review was necessary, however, the project schedule has been impacted. We will try and catch up as much as possible over the next two months.

SIGNED: John Sauder (via email) **DATE:** May 7th, 2009

ATTACHMENTS:

Account Summary (April 2009), Project Photos