

ARISE AFRICA INTERNATIONAL

PROJECT SUMMARY REPORT

PROJECT NAME: BUKALEBA CHILDREN'S CENTER PHASE 1A BABIES RESCUE HOME

PROJECT TYPE: CONSTRUCTION **PROJECT NO. (IF APPLICABLE)** 9076

PROJECT LOCATION: BUKALEBA, UGANDA, EAST AFRICA

PROJECT BUDGET: 237,924,031 (WITHOUT GRANT SURPLUS) **(UGS)** \$148,703 **(USD)**

EXPENDITURES TO DATE: 186,732,043 **(UGS)** \$116,707 **(USD)**

PROJECT PERCENTAGE COMPLETE (PER BUDGET): 81%

PROJECTED PROJECT COMPLETION DATE: JULY 11TH, 2009

IS PROJECT ON SCHEDULE? NO **IF NOT, HOW FAR BEHIND?** 2-3 MONTHS

PROJECT ACCOMPLISHMENTS (SINCE PREVIOUS REPORTING):

Stone joint finishing and exterior beam plastering complete, Bldg A-2

Hip framing complete on Bldg A-1 Roof, over-framing under-way

Concrete countertops and lower cabinet frames complete for kitchen areas in Bldg A-2

Interior plaster on kitchen dry storage ceiling, and all interior walls complete for Bldg A-2

Electrical rough-in complete for Bldg A-2

PROJECT CHALLENGES/SETBACKS (SINCE PREVIOUS REPORTING):

SIGNED: John Sauder (via email) **DATE:** August 3rd, 2009

ATTACHMENTS:

Account Summary (July 2009), Project Photos